

Chef de projet	
Dates du projet	21 août 2025 - 3 févr. 2026
Avancée	0%
Tâches	35
Ressources	0


Tâches

Nom	Date de début	Date de fin
Lot 01 - Menuiseries intérieures	21/08/2025	17/12/2025
Doublages	03/11/2025	14/11/2025
Cloisons	17/11/2025	05/12/2025
Plafond platre	15/12/2025	17/12/2025
Blocs-portes	17/11/2025	12/12/2025
Equipements terminaux	21/08/2025	21/08/2025
Lot 02 - Electricité	03/11/2025	02/01/2026
Chemins de câbles	03/11/2025	21/11/2025
Tirage de câbles	24/11/2025	05/12/2025
Equipements encastrés	08/12/2025	19/12/2025
Appareillage	22/12/2025	02/01/2026
AE	08/12/2025	19/12/2025
RDT	08/12/2025	19/12/2025
Lot 03 - Plomberie	03/11/2025	16/01/2026
Tirage réseaux	03/11/2025	12/12/2025
VMC	15/12/2025	19/12/2025
PAC	22/12/2025	02/01/2026
Appareillage	05/01/2026	16/01/2026
Lot 04 - Revêtements de sols - Peinture	10/11/2025	30/01/2026
Chape	10/11/2025	11/11/2025
Revêtements de sols	18/12/2025	26/12/2025
Plinthes	29/12/2025	02/01/2026
Peinture	05/01/2026	23/01/2026
Nettoyage	26/01/2026	30/01/2026
Lot 05 - VRD	03/11/2025	02/02/2026
Cloture de chantier	03/11/2025	04/11/2025
Décapage	05/11/2025	07/11/2025
Bordures / voliges	10/11/2025	14/11/2025
Rampe PMR	10/11/2025	14/11/2025
Coulage béton	17/11/2025	17/11/2025
Terre végétale	18/11/2025	18/11/2025
Dépose cloture de chantier	02/02/2026	02/02/2026
Lot 06 - Faux-plafond	08/12/2025	09/01/2026
POse ossature	08/12/2025	19/12/2025
POse des dalles	05/01/2026	09/01/2026



			2025										2026									
Nom	Date de début	Date de fin	Semaine 45 03/11/2025	Semaine 46 10/11/2025	Semaine 47 17/11/2025	Semaine 48 24/11/2025	Semaine 49 01/12/2025	Semaine 50 08/12/2025	Semaine 51 15/12/2025	Semaine 52 22/12/2025	Semaine 1 29/12/2025	Semaine 2 05/01/2026	Semaine 3 12/01/2026	Semaine 4 19/01/2026	Semaine 5 26/01/2026	Semaine 6 02/02/2026	Semaine 7 09/02/2026	Semaine 8 16/02/2026	Semaine 9 23/02/2026	Semaine 10 02/03/2026		
Lot 01 - Menuiseries intérieures		21/08/2025	17/12/2025																			
Doublages		03/11/2025	14/11/2025																			
Cloisons		17/11/2025	05/12/2025																			
Plafond platre		15/12/2025	17/12/2025																			
Blocs-portes		17/11/2025	12/12/2025																			
Equipements terminaux		21/08/2025	21/08/2025																			
Lot 02 - Electricité		03/11/2025	02/01/2026																			
Chemins de câbles		03/11/2025	21/11/2025																			
Tirage de câbles		24/11/2025	05/12/2025																			
Equipements encastrés		08/12/2025	19/12/2025																			
Appareillage		22/12/2025	02/01/2026																			
AE		08/12/2025	19/12/2025																			
RDT		08/12/2025	19/12/2025																			
Lot 03 - Plomberie		03/11/2025	16/01/2026																			
Tirage réseaux		03/11/2025	12/12/2025																			
VMC		15/12/2025	19/12/2025																			
PAC		22/12/2025	02/01/2026																			
Appareillage		05/01/2026	16/01/2026																			
Lot 04 - Revêtements de sols - Peinture		10/11/2025	30/01/2026																			
Chape		10/11/2025	11/11/2025																			
Revêtements de sols		18/12/2025	26/12/2025																			
Plinthes		29/12/2025	02/01/2026																			
Peinture		05/01/2026	23/01/2026																			
Nettoyage		26/01/2026	30/01/2026																			
Lot 05 - VRD		03/11/2025	02/02/2026																			
Cloture de chantier		03/11/2025	04/11/2025																			
Décapage		05/11/2025	07/11/2025																			
Bordures / voliges		10/11/2025	14/11/2025																			
Rampe PMR		10/11/2025	14/11/2025																			
Coulage béton		17/11/2025	17/11/2025																			
Terre végétale		18/11/2025	18/11/2025																			
Dépose cloture de chantier		02/02/2026	02/02/2026																			
Lot 06 - Faux-plafond		08/12/2025	09/01/2026																			
POse ossature		08/12/2025	19/12/2025																			
POse des dalles		05/01/2026	09/01/2026																			

Diagramme des Ressources

		2025										2026									
Nom		Rôle par défaut	Semaine 45 03/11/2025	Semaine 46 10/11/2025	Semaine 47 17/11/2025	Semaine 48 24/11/2025	Semaine 49 01/12/2025	Semaine 50 08/12/2025	Semaine 51 15/12/2025	Semaine 52 22/12/2025	Semaine 1 29/12/2025	Semaine 2 05/01/2026	Semaine 3 12/01/2026	Semaine 4 19/01/2026	Semaine 5 26/01/2026	Semaine 6 02/02/2026	Semaine 7 09/02/2026	Semaine 8 16/02/2026	Semaine 9 23/02/2026	Semaine 10 02/03/2026	