

RELOGEMENT DU CONSEIL DES PRUD'HOMMES - TRIBUNAL - PLANNING DCE

27 févr. 2026

Diagramme de Gantt



Nom	Date de dé...	Date de fin
● MARCHE	06/07/26	06/07/26
● PHASE DE PREPARATION	06/07/26	24/08/26
● BASE VIE PROVISOIRE	25/08/26	31/08/26
● INSTALLATION DE CHANTIER	01/09/26	01/09/26
▼ ● PHASE 1	10/09/26	13/09/27
▼ ● PHASE 1 - TRANCHE 1 - EXTENSION	10/09/26	07/10/26
● DÉMOLITION ET CURAGE	10/09/26	07/10/26
▼ ● PHASE 2 - TRANCHE 1 - EXTENSION	08/10/26	02/08/27
● GROS OEUVRE	08/10/26	10/12/26
● CHARPENTE BOIS - EXTENSION	11/12/26	04/01/27
● COUVERTURE ARDOISE	05/01/27	01/02/27
● CHARPENTE METALLIQUE	18/12/26	11/01/27
● ÉTANCHÉITÉ	05/01/27	26/02/27
● TRAITEMENT DES FACADES	02/02/27	26/03/27
● POSE DES MENUISERIES EXT.	23/02/27	26/03/27
● CLOS et COUVERT	29/03/27	29/03/27
● SECOND OEUVRE - PLATRERIE	29/03/27	21/05/27
● PLOMBERIE INCORPO	12/04/27	02/08/27
● ELECTRICITÉ INCORPO	12/04/27	02/08/27
● MENUISERIES INTERIEURES	12/04/27	11/06/27
● FAUX-PLAFOND	26/04/27	21/05/27
● FINITION	24/05/27	26/07/27
● AGENCEMENT ACOUSTIQUE	05/07/27	26/07/27
▼ ● PHASE 2 - TRANCHE 2 - EXTENSION	29/03/27	13/09/27
● TRAITEMENT DES FACADES	29/03/27	13/09/27
● POSE DES MENUISERIES EXT.	29/03/27	13/09/27
● GROS OEUVRE	24/05/27	11/06/27
● SECOND OEUVRE - PLATRERIE	14/06/27	09/07/27
● PLOMBERIE INCORPO	14/06/27	26/07/27
● ELECTRICITE INCORPO	14/06/27	26/07/27
● MENUISERIES INTERIEURES	12/07/27	02/08/27
● AGENCEMENT SALLE D'AUDIENCE CIVIL EXISTANTE	20/07/27	02/08/27
● FINITION	12/07/27	09/08/27
● OPERATION DE RECEPTION	10/08/27	23/08/27
● RÉCEPTION TRAVAUX ERP	24/08/27	24/08/27
● AGENCEMENT MAITRE D'OUVRAGE	24/08/27	06/09/27
▼ ● PHASE 2 et 3	29/03/27	12/01/28
▼ ● PHASE 2 - TRANCHE 1 - CIRCULATION - RENOVATION	29/03/27	05/08/27
● DÉMOLITION ET CURAGE	29/03/27	16/04/27
● GROS OEUVRE	19/04/27	14/05/27
● SECOND OEUVRE - PLATRERIE	17/05/27	18/06/27
● PLOMBERIE INCORPO	24/05/27	02/08/27
● ELECTRICITE INCORPO	24/05/27	02/08/27
● MENUISERIES INTERIEURES	24/05/27	07/07/27
● FINITION	21/06/27	26/07/27
● FAUX-PLAFOND	27/07/27	05/08/27
● DEMENAGEMENT DES LOCAUX	14/06/27	18/06/27
▼ ● PHASE 2 - TRANCHE 2 - BUREAUX - RENOVATION	21/06/27	16/09/27
● DÉMOLITION ET CURAGE	21/06/27	02/07/27
● SECOND OEUVRE - PLATRERIE	05/07/27	09/08/27
● PLOMBERIE INCORPO	03/08/27	13/09/27
● ELECTRICITE INCORPO	03/08/27	13/09/27
● MENUISERIE INTERIEURES	20/07/27	09/08/27
● FINITION	10/08/27	06/09/27
● FAUX-PLAFOND	07/09/27	16/09/27
● DÉMÉNAGEMENT DES LOCAUX	31/08/27	06/09/27
▼ ● PHASE 3 - TRANCHE 1 - BUREAUX - RENOVATION	07/09/27	01/12/27
● DÉMOLITION ET CURAGE	07/09/27	20/09/27
● SECOND OEUVRE - PLATRERIE	21/09/27	18/10/27
● PLOMBERIE INCORPO	14/09/27	01/12/27
● ELECTRICTE INCORPO	14/09/27	01/12/27
● MENUISERIES INTERIEURES	28/09/27	18/10/27
● FINITION	19/10/27	09/11/27
● DEMENAGEMENT DES LOCAUX	10/11/27	17/11/27
▼ ● PHASE 3 -TRANCHE 1 - FINITION ET FAUX-PLAFOND	19/10/27	29/12/27
● CARRELAGE ET SOL	18/11/27	03/12/27
● FAUX-PLAFOND	19/10/27	17/11/27
● FINITION	18/11/27	15/12/27
● ELECTRICITE INCORPO	18/11/27	15/12/27
● OPERATION DE RECEPTION	16/12/27	29/12/27
▼ ● PHASE 3 - TRANCHE 2 - TRAVAUX VRD	18/11/27	12/01/28
● DEPOSE INSTALLATION DE CHANTIER	18/11/27	24/11/27
● TRAVAUX VRD - PARVIS	18/11/27	29/12/27
● STATIONNEMENT PARKING	16/12/27	29/12/27
● RECEPTION TRAVAUX TERTIAIRE	30/12/27	30/12/27
● AGENCEMENT MAITRE D'OUVRAGE	30/12/27	12/01/28

