

N°	Mode Tâche	Nom de la tâche	Durée	Début	Fin	Préd.	% achevé	
1		1 CHANTIER	199 jrs	Mer 01/07/26	Jeu 06/05/27		0%	
2		1.1 OS	0 jr	Mer 01/07/26	Mer 01/07/26		0%	
3		1.2 Préparation	45 jrs	Mer 01/07/26	Mar 22/09/26		0%	
4		1.2.1 OPC - Planification	20 jrs	Mer 01/07/26	Mar 28/07/26		0%	
5		1.2.1.1 Ent. Temps de tâches	5 jrs	Mer 01/07/26	Mar 07/07/26		0%	
6		1.2.1.2 Etablissement Planning détaillé	15 jrs	Mer 08/07/26	Mar 28/07/26		0%	
7		1.2.1.3 Notification Planning	0 jr	Mar 28/07/26	Mar 28/07/26		0%	
8		1.2.2 Etude EXE	45 jrs	Mer 01/07/26	Mar 22/09/26		0%	
9		1.2.2.1 Etudes EXE Entreprise	40 jrs	Mer 01/07/26	Mar 15/09/26		0%	
10		1.2.2.2 VISA MOE	40 jrs	Mer 08/07/26	Mar 22/09/26		0%	
11		1.3 Travaux - Réalisation	187 jrs	Mer 01/07/26	Mar 20/04/27		0%	
12		1.3.1 OS Démarrage travaux	0 jr	Mer 01/07/26	Mer 01/07/26		0%	
13		1.3.2 TRAVAUX ETANCHEITE DES TOITURES - BATIMENT 01	144 jrs	Lun 31/08/26	Lun 29/03/27		0%	
14		1.3.2.1 Installation de chantier	10 jrs	Lun 31/08/26	Ven 11/09/26		0%	
15		1.3.2.2 GROS ŒUVRE	35 jrs	Lun 14/09/26	Ven 30/10/26		0%	
16		1.3.2.3 COUVERTURE BACS ACIERS	15 jrs	Lun 02/11/26	Lun 23/11/26		0%	
17		1.3.2.4 ETANCHEITE	60 jrs	Lun 02/11/26	Mar 02/02/27		0%	
18		1.3.2.5 MAINS-COURANTES & GARDE-CORPS	40 jrs	Mar 01/12/26	Mar 02/02/27		0%	
19		1.3.2.6 INSTALLATION PHOTOVOLTAIQUE - BATIMENT 01	53 jrs	Jeu 14/01/27	Lun 29/03/27		0%	
20		1.3.2.6.1 Traçage des emplacements des plots support de PV	4 jrs	Jeu 14/01/27	Mer 20/01/27		0%	
21		1.3.2.6.2 Pose des plots par ETANCHEUR	10 jrs	Mer 20/01/27	Mar 02/02/27		0%	
22		1.3.2.6.3 Pose des panneaux PV	10 jrs	Mer 03/02/27	Mar 16/02/27		0%	
23		1.3.2.6.4 Pose des onduleurs	4 jrs	Mer 17/02/27	Lun 22/02/27		0%	
24		1.3.2.6.5 Raccordement AC-DC (PV vers onduleur)	10 jrs	Mar 23/02/27	Lun 08/03/27		0%	
25		1.3.2.6.6 Raccordement TGBT/ onduleurs	10 jrs	Mar 09/03/27	Lun 22/03/27		0%	
26		1.3.2.6.7 Essais et mise en service	5 jrs	Mar 23/03/27	Lun 29/03/27		0%	
27		1.3.3 TRAVAUX ETANCHEITE DES TOITURES - BATIMENT 10	154 jrs	Lun 07/09/26	Mar 20/04/27		0%	
28		1.3.3.1 Installation de chantier	10 jrs	Lun 07/09/26	Ven 18/09/26		0%	
29		1.3.3.2 GROS ŒUVRE	30 jrs	Lun 02/11/26	Lun 14/12/26		0%	
30		1.3.3.3 ETANCHEITE	45 jrs	Mar 15/12/26	Mar 23/02/27		0%	
31		1.3.3.4 MAINS-COURANTES & GARDE-CORPS	25 jrs	Mer 20/01/27	Mar 23/02/27		0%	
32		1.3.3.5 INSTALLATION PHOTOVOLTAIQUE - BATIMENT 10	53 jrs	Jeu 04/02/27	Mar 20/04/27		0%	
33		1.3.3.5.1 Traçage des emplacements des plots support de PV	4 jrs	Jeu 04/02/27	Mer 10/02/27		0%	
34		1.3.3.5.2 Pose des plots par ETANCHEUR	10 jrs	Mer 10/02/27	Mar 23/02/27		0%	
35		1.3.3.5.3 Pose des panneaux PV	10 jrs	Mer 24/02/27	Mar 09/03/27		0%	
36		1.3.3.5.4 Pose des onduleurs	4 jrs	Mer 10/03/27	Lun 15/03/27		0%	
37		1.3.3.5.5 Raccordement AC-DC (PV vers onduleur)	10 jrs	Mar 16/03/27	Lun 29/03/27		0%	
38		1.3.3.5.6 Raccordement TGBT/ onduleurs	10 jrs	Mar 30/03/27	Mar 13/04/27		0%	
39		1.3.3.5.7 Essais et mise en service	5 jrs	Mer 14/04/27	Mar 20/04/27		0%	
40		1.4 FIN DE CHANTIER	12 jrs	Mer 21/04/27	Jeu 06/05/27		0%	
41		1.4.1 Nettoyage OPR	2 jrs	Mer 21/04/27	Jeu 22/04/27		0%	
42		1.4.2 OPR	10 jrs	Ven 23/04/27	Jeu 06/05/27		0%	
43		1.4.3 Réception	0 jr	Jeu 06/05/27	Jeu 06/05/27		0%	
44		1.5 Tâches tiers	0 jr	Mer 21/04/27	Mer 21/04/27		0%	
45		1.5.1 Bureau de contrôle	0 jr	Mer 21/04/27	Mer 21/04/27		0%	
46		1.5.1.1 RFCT	0 jr	Mer 21/04/27	Mer 21/04/27		0%	

