












































	Nom	Durée	Début	Fin	Prédécesseurs	Noms ...	Trim 1, 2024												Trim 2, 2024			Trim 3, 2024			Trim 4, 2024			Trim
								oct.	nov.	déc.	janv.	févr.	mars	avr.	mai	juin	juil.	août	sept.	oct.	nov.	déc.	janv.						
1		 PHASEPREPARATOIRE	64,75 jours	10/10/23 9:00	19/01/24 18:00																								
2		Consultation des entreprises	14,875 jours	10/10/23 9:00	2/11/23 18:00																								
3		Analyse des offres	4,375 jours	3/11/23 9:00	9/11/23 18:00	2																							
4		Notification des marchés de travaux	5,25 jours	10/11/23 9:00	17/11/23 18:00	3																							
5		Préparation et installation	8,75 jours	20/11/23 9:00	1/12/23 18:00	4																							
6		Plan de retrait amiante	17,5 jours	4/12/23 9:00	29/12/23 18:00	5																							
7		Désamiantage	8,75 jours	1/01/24 9:00	15/01/24 18:00	6																							
8		Travaux de curage démolition	21,875 jours	4/12/23 9:00	5/01/24 18:00	5																							
9		Replis	4,375 jours	8/01/24 9:00	19/01/24 18:00	8																							
11		 TRAVAUX	187 jours	8/01/24 10:00	11/11/24 17:00																								
12		Consultation des entreprises	14 jours	8/01/24 10:00	5/02/24 10:00																								
13		Analyse des offres	6 jours	5/02/24 10:00	19/02/24 18:00	12																							
14		Notification des marchés de travaux	2 jours	20/02/24 9:00	22/02/24 11:00	13																							
15		Préparation et installation	18 jours	22/02/24 11:00	21/03/24 17:00	14																							
16		 Travaux de Gros oeuvre Clos couvert	65 jours	21/03/24 17:00	8/07/24 10:00	15																							
17		02_gros oeuvre	25 jours	21/03/24 17:00	2/05/24 14:00																								
18		03_facade	15 jours	13/06/24 9:00	8/07/24 10:00	20																							
19		04_charpente metal	15 jours	21/03/24 17:00	15/04/24 18:00																								
20		05_charpente bois menuiseries exterieures	50 jours	21/03/24 17:00	12/06/24 18:00																								
21		06_couverture etancheite	20 jours	16/04/24 9:00	20/05/24 17:00	19																							
22		 Travaux de second oeuvre	105 jours	20/05/24 17:00	11/11/24 17:00																								
23		05_charpente bois(ossature aménagements)	20 jours	20/05/24 17:00	20/06/24 16:00	21																							
24		07_beton de chanvre	25 jours	5/06/24 11:00	15/07/24 17:00	21FS+10 jours																							
25		08_platrerie menuiseries interieures	25 jours	15/07/24 17:00	30/08/24 14:00	24																							
26		09_carrelages faïences	15 jours	30/08/24 14:00	24/09/24 15:00	25																							
27		10_sols souples	10 jours	25/10/24 14:00	11/11/24 17:00	28																							
28		11_peintures	20 jours	24/09/24 15:00	25/10/24 14:00	26																							
29		 Travaux de fluides	85 jours	20/05/24 17:00	9/10/24 18:00																								
30		13_electricité	50 jours	20/05/24 17:00	12/08/24 18:00	21																							
31		12_cvp	50 jours	15/07/24 17:00	9/10/24 18:00	24																							
32		14_PV	15 jours	20/05/24 17:00	12/06/24 18:00	21																							
33		 VRD	35 jours	8/07/24 10:00	9/09/24 10:00																								
34		15_Travaux d'aménagements extérieurs	35 jours	8/07/24 10:00	9/09/24 10:00	16																							
36		 RECEPTIONDESOUVRAGES	52 jours	2/10/24 11:00	24/12/24 16:00																								
37		Travaux de finition	7 jours	11/11/24 17:00	21/11/24 17:00	22																							
38		Essais et mise en service	8 jours	2/10/24 11:00	18/10/24 14:00	29FS-5 jours																							
39		Commision desécurité	1 jour	27/11/24 11:00	28/11/24 14:00	22FS+10 jours																							
40		Livraison à Sciences PO LILLE	0 jours	28/11/24 14:00	28/11/24 14:00	39																							
41		Levées des réserves	20 jours	21/11/24 17:00	24/12/24 16:00	37																							