



FOIX

PLANNING ZONAGE

N°	Nom de la tâche	Durée	Début	Fin	S-3					M2					M3					M4					M5				
					S-3	S-2	S-1	S1	S2	S3	S4	S5	S6	S7	S8	S9	S10	S11	S12	S13	S14	S15	S16	S17	S18	S19	S20	S21	S22
1	FOIX - PLA Zonage	66 jours	26/08/24	25/11/24																									
2	Préparation	20 jours	26/08/24	23/09/24																									
3	ZONE 1.1	5 jours	23/09/24	27/09/24																									
4	ZONE 1.2	5 jours	26/09/24	02/10/24																									
5	ZONE 1.3	5 jours	30/09/24	04/10/24																									
6	Nettoyage et mise en service	2 jours	07/10/24	08/10/24																									
7	ZONE 2.1	5 jours	09/10/24	15/10/24																									
8	ZONE 2.2	5 jours	16/10/24	22/10/24																									
9	Nettoyage et mise en service	2 jours	23/10/24	24/10/24																									
10	ZONE 3	20 jours	25/10/24	21/11/24																									
11	Nettoyage et mise en service	2 jours	22/11/24	25/11/24																									