











Page 1

N°		Mode Tâche	Nom de la tâche	Durée	Début	Fin	2024					2025				2026				2027				2028				2029				2030
							T4	T1	T2	T3	T4	T1	T2	T3	T4	T1	T2	T3	T4	T1	T2	T3	T4	T1	T2	T3	T4	T1	T2	T3	T4	T1
42			OPR	35 jours	Mer 15/12/2	Mar 01/02/28																										
43			Proposition de réception	0 jour	Mar 01/02/2	Mar 01/02/28																										
44			Levée des réserves	40 jours	Mer 02/02/2	Mar 28/03/28																										
45			Réception	0 jour	Mar 01/02/2	Mar 01/02/28																										
46			Déménagement - garantie	520 jours	Mer 02/02/2	Mar 29/01/30																										
47			Mobilier - déménagement	20 jours	Mer 02/02/2	Mar 29/02/28																										
48			Inauguration	0 jour	Mar 29/02/2	Mar 29/02/28																										
49			Garantie de parfait achèvement (y compris performances énergétiques)	520 jours	Mer 02/02/28	Mar 29/01/30																										
50			Fin de la garantie de parfait achèvement	0 jour	Mar 29/01/30	Mar 29/01/30																										

