

Tâches

2

Nom	Date de début	Date de fin
COMMANDE GROS OEUVRE	17/03/25	17/03/25
COMMANDES GLOBALES MULTI-LOTS (HORS GO)	24/03/25	24/03/25
COMMANDES ETANCHEITE & GARDE-CORPS	31/03/25	31/03/25
PHASE EXECUTION DE CONSTRUCTION	14/04/25	18/07/25
GROS-OEUVRE (GO) / VRD	14/04/25	16/05/25
OPR GO	07/05/25	07/05/25
ETANCHEITE / ISOLATION / GC	19/05/25	06/06/25
OPR BARDAGE	03/06/25	03/06/25
SERRURERIE / METALLERIE (HORS GC)	10/06/25	13/06/25
ELECTRICITE	23/06/25	04/07/25
TELEALARME	23/06/25	04/07/25
OPR LOTS TECHNIQUES (HORS CVC)	02/07/25	02/07/25
SECOND OEUVRE (SO)	02/06/25	11/07/25
LOT PLATRERIE	02/06/25	11/07/25
Doublage & Ossature FP	02/06/25	06/06/25
Dalles de FP	11/07/25	11/07/25
LOT PEINTURE (Extérieure / Intérieure)	16/06/25	20/06/25
CVC	07/07/25	09/07/25
RECEPTION GENERALE	15/07/25	15/07/25
TESTS	15/07/25	18/07/25
NETTOYAGE GENERAL	18/07/25	18/07/25
LIVRAISON LOCAL	22/07/25	22/07/25

Diagramme de Gantt

3

