



CONSTRUCTION DE 290 LOGEMENTS - CITE UNIVERSITAIRE VOIE DOMITIENNE - PLANNING DE REPRISE DU LOT SOLS SOUPLES

Réalisé par OCD, le 23/07/2025

N°	Durée	Début	Fin	Prédécess	2025																											
					Sep 25	01	08	15	22	29	Oct 06	13	20	27	Nov 03	10	17	24	Déc 01	08	15	22	29	Jan 05	12	19	26	Fév 02	09	16	23	Mar 02
1	0 jr	Lun 22/09/25	Lun 22/09/25		22/09 ♦ OS																											
2	15 jrs	Lun 22/09/25	Ven 10/10/25	1DD	2 <div></div> Préparation/Installation																											
3	17 jrs	Lun 13/10/25	Mar 04/11/25		<div></div> Batiment A																											
4	2 jrs	Lun 13/10/25	Mar 14/10/25	2	4 <div></div> Finitions de ragréages																											
5	10 jrs	Mer 15/10/25	Mar 28/10/25	4	5 <div></div> Revêtement de sol RDC																											
6	5 jrs	Mer 29/10/25	Mar 04/11/25	5	6 <div></div> Nettoyage																											
7	35 jrs	Lun 13/10/25	Ven 28/11/25		<div></div> Batiment B																											
8	5 jrs	Mer 15/10/25	Mar 21/10/25	4	8 <div></div> Ragréages R+5																											
9	15 jrs	Mer 22/10/25	Mar 11/11/25	8	9 <div></div> Revêtements du R+5																											
10	30 jrs	Lun 13/10/25	Ven 21/11/25	2	10 <div></div> Revêtement des sdb des studios																											
11	5 jrs	Lun 24/11/25	Ven 28/11/25	10	11 <div></div> Nettoyage																											
12	35 jrs	Lun 13/10/25	Ven 28/11/25		<div></div> Batiment C																											
13	5 jrs	Mer 22/10/25	Mar 28/10/25	8	13 <div></div> Finitions de ragréages																											
14	10 jrs	Mer 29/10/25	Mar 11/11/25	13	14 <div></div> Revêtements de sols des chambres																											
15	30 jrs	Lun 13/10/25	Ven 21/11/25	2	15 <div></div> Revêtement des sdb des studios																											
16	5 jrs	Lun 24/11/25	Ven 28/11/25	15	16 <div></div> Nettoyage																											

Effectif estimé de 12 à 15 personnes