

N°	Nom de la tâche	Durée	Début	Fin		Jun 2025	Juillet 2025	Août 2025	Septembre 2025	Octobre 2025	Novembre 2025	Décembre 2025	Janvier 2026	Février 2026	Mars 2026	Avril 2026	Mai 2026	Juin 2026	Juillet 2026	Août 2026	Septembre 2026	Octobre 2026	Novembre 2026	Décembre 2026	Janvier 2027	Février 2027	Mars 2027	Avril 2027	Mai 2027	Juin 2027		
1	Réhabilitation PREJ 14	495 jours	Ven 06/06/25	Ven 11/06/27	06/06																										11/06	
2	Phase PRO	11 jours	Ven 06/06/25	Ven 20/06/25	06/06																										20/06	
3	Rendu études de projet	1 jour	Ven 06/06/25	Ven 06/06/25	Rendu études de projet 06/06																										06/06	
4	Validation PRO par MOA	10 jours	Lun 09/06/25	Ven 20/06/25	09/06																										20/06	
5	Retour BC	10 jours	Lun 09/06/25	Ven 20/06/25	09/06																										20/06	
6	Phase DCE	15 jours	Lun 23/06/25	Ven 11/07/25	23/06																										11/07	
7	Etablissement du DCE	10 jours	Lun 23/06/25	Ven 04/07/25	23/06																										04/07	
8	Validation DCE par MOA	5 jours	Lun 07/07/25	Ven 11/07/25	07/07																										11/07	
9	Phase ACT	40 jours	Lun 14/07/25	Ven 26/09/25	14/07																										26/09	
10	Lancement appel d'offres	20 jours	Lun 14/07/25	Ven 08/08/25	14/07																										08/08	
11	Analyse des offres	5 jours	Lun 01/09/25	Ven 05/09/25	01/09																										05/09	
12	Réponses des entreprises	5 jours	Lun 08/09/25	Ven 12/09/25	08/09																										12/09	
13	Analyse finale et RAO	5 jours	Lun 15/09/25	Ven 19/09/25	15/09																										19/09	
14	Validation des offres par MOA	1 jour	Lun 22/09/25	Lun 22/09/25	22/09																										22/09	
15	Mise au point des marchés	4 jours	Mar 23/09/25	Ven 26/09/25	23/09																										26/09	
16	Notification des entreprises	1 jour	Ven 26/09/25	Ven 26/09/25	26/09																										26/09	
17	Phase travaux	429 jours	Lun 29/09/25	Ven 11/06/27	29/09																										11/06	
18	OS de démarrage	1 jour	Lun 29/09/25	Lun 29/09/25	29/09																										29/09	
19	Préparation de chantier	1 mois	Lun 29/09/25	Ven 24/10/25	29/09																										24/10	
20	Travaux	159 jours	Lun 27/10/25	Ven 26/06/26	27/10																										26/06	
21	Lot 01 - CUR/DEMOL/GO/AM.EXT.	2 mois	Lun 27/10/25	Lun 05/01/26	27/10																										05/01	
22	Lot 02 - MEXT/SERR	1 mois	Lun 15/12/25	Ven 23/01/26	15/12																										23/01	
23	Lot 03 - ISO/PLAF/DOUB/CLOI	6 mois	Lun 05/01/26	Ven 26/06/26	05/01																										26/06	
24	Lot 04 - MINT	2 mois	Mar 07/04/26	Ven 05/06/26	07/04																										05/06	
25	Lot 05 - SOLS/FAI	2,5 mois	Lun 16/03/26	Ven 29/05/26	16/03																										29/05	
26	Lot 06 - PEIN	1,5 mois	Lun 11/05/26	Mar 23/06/26	11/05																										23/06	
27	Lot 07 - PCVC	7 mois	Lun 24/11/25	Ven 26/06/26	24/11																										26/06	
28	Lot 08 - CFO/CFA/SSI	7 mois	Lun 24/11/25	Ven 26/06/26	24/11																										26/06	
29	Phase AOR	250 jours	Lun 29/06/26	Ven 11/06/27	29/06																										11/06	
30	OPR	1 jour	Lun 29/06/26	Lun 29/06/26	OPR 29/06																										29/06	
31	Levée de réserves	8 jours	Mar 30/06/26	Jeu 09/07/26	30/06																										09/07	
32	Réception	1 jour	Ven 10/07/26	Ven 10/07/26	10/07																										10/07	
33	Garantie de parfait achèvement	12 mois	Lun 13/07/26	Ven 11/06/27	13/07																										11/06	