

PLANNING MISE EN SECURITE DU BÂTIMENT HEBERGEMENT
ESRP & ESPO "CENTRE LILLOIS"

				2025																2026																											
				sept-25				oct-25				nov-25				déc-25				janv-26					févr-26					mars-26					avr-26					mai-26				juin-26			
Désignation	Date de début	Date de fin	Durée	\$36	\$37	\$38	\$39	\$40	\$41	\$42	\$43	\$44	\$45	\$46	\$47	\$48	\$49	\$50	\$51	\$52	\$1	\$2	\$3	\$4	\$5	\$6	\$7	\$8	\$9	\$10	\$11	\$12	\$13	\$14	\$15	\$16	\$17	\$18	\$19	\$20	\$21	\$22	\$23	\$24	\$25	\$26	
Consultation des entreprises	15/09/2025	17/10/2025	5 semaines																																												
Analyse des offres des entreprises / CAO	20/10/2025	21/11/2025	5 semaines																																												
Rejet / attribution / notification mission entreprises	24/11/2025	28/11/2025	1 semaine																																												
Préparation des travaux	01/12/2025	02/01/2026	5 semaines																																												
Travaux VRD	05/01/2026	08/05/2026	13 semaines																																												
Travaux Désamiantage/Dépose	19/01/2026	27/03/2026	10 semaines																																												
Travaux Menuiseries extérieures	02/02/2026	08/05/2026	14 semaines																																												
Réception	11/05/2026	22/05/2026	2 semaines																																												