

PLANNING TRAVAUX RENOVATION ASCENSEURS - EPMR - PLATEFORME DE LEVAGE						
N°	Mode Tâche	Nom de la tâche	Debut	Fin	Durée	Prédécesseurs
1		préparation chantier ASCENSEURS	Jeu 01/10/26	Jeu 10/12/26	51 jours	
2		ASCENSEUR F3	Ven 11/12/26	Jeu 28/01/27	35 jours?	1
3		travaux ascenseur F3	Ven 11/12/26	Ven 15/01/27	26 jours?	1
4		mise en service	Lun 18/01/27	Lun 18/01/27	1 jour?	3
5		réception	Mar 19/01/27	Mar 19/01/27	1 jour?	4
6		levée de réserves	Mer 20/01/27	Mer 27/01/27	6 jours	5
7		Mise à disposition de l'équipement	Jeu 28/01/27	Jeu 28/01/27	1 jour	6
8		ASCENSEUR F2	Ven 29/01/27	Jeu 25/03/27	40 jours?	7
9		travaux ascenseur F2	Ven 29/01/27	Ven 12/03/27	31 jours	7
10		mise en service	Lun 15/03/27	Lun 15/03/27	1 jour	9
11		réception	Mar 16/03/27	Mar 16/03/27	1 jour	10
12		levée de réserves	Mer 17/03/27	Mer 24/03/27	6 jours	11
13		Mise à disposition de l'équipement	Jeu 25/03/27	Jeu 25/03/27	1 jour?	12
14		ASCENSEUR V2	Ven 26/03/27	Jeu 20/05/27	40 jours?	13
15		travaux ascenseur V2	Ven 26/03/27	Ven 07/05/27	31 jours	13
16		mise en service	Lun 10/05/27	Lun 10/05/27	1 jour	15
17		réception	Mar 11/05/27	Mar 11/05/27	1 jour	16
18		levée de réserves	Mer 12/05/27	Mer 19/05/27	6 jours	17
19		Mise à disposition de l'équipement	Jeu 20/05/27	Jeu 20/05/27	1 jour?	18
20		ASCENSEUR V6	Ven 21/05/27	Ven 16/07/27	41 jours?	19
21		travaux ascenseur V6	Ven 21/05/27	Ven 02/07/27	31 jours	19
22		mise en service	Lun 05/07/27	Lun 05/07/27	1 jour	21
23		réception	Mar 06/07/27	Mar 06/07/27	1 jour	22
24		levée de réserves	Jeu 08/07/27	Jeu 15/07/27	6 jours	23
25		Mise à disposition de l'équipement	Ven 16/07/27	Ven 16/07/27	1 jour?	24
26		ASCENSEUR V3	Lun 19/07/27	Ven 10/09/27	40 jours?	25
27		travaux ascenseur V3	Lun 19/07/27	Lun 30/08/27	31 jours	25
28		mise en service	Mar 31/08/27	Mar 31/08/27	1 jour	27
29		réception	Mer 01/09/27	Mer 01/09/27	1 jour	28
30		levée de réserves	Jeu 02/09/27	Jeu 09/09/27	6 jours	29
31		Mise à disposition de l'équipement	Ven 10/09/27	Ven 10/09/27	1 jour?	30
32		ASCENSEUR V4	Lun 13/09/27	Lun 08/11/27	41 jours	31
33		travaux ascenseur V4	Lun 13/09/27	Lun 25/10/27	31 jours	31
34		mise en service	Mar 26/10/27	Mar 26/10/27	1 jour	33
35		réception	Mer 27/10/27	Mer 27/10/27	1 jour	34
36		levée de réserves	Jeu 28/10/27	Ven 05/11/27	7 jours	35
37		Mise à disposition de l'équipement	Lun 08/11/27	Lun 08/11/27	1 jour	36
38		<Nouvelle tâche>				
39		préparation chantier EPMR	Jeu 01/10/26	Jeu 10/12/26	51 jours	
40		EPMR Rdc Viala	Ven 11/12/26	Ven 15/01/27	26 jours?	39
41		travaux epmr rdc Viala	Ven 11/12/26	Lun 04/01/27	17 jours?	39
42		mise en service	Mar 05/01/27	Mar 05/01/27	1 jour?	41
43		réception	Mer 06/01/27	Mer 06/01/27	1 jour?	42
44		levée de réserves	Jeu 07/01/27	Jeu 14/01/27	6 jours	43
45		Mise à disposition de l'équipement	Ven 15/01/27	Ven 15/01/27	1 jour?	44
46		EPMR 1er étage Finlay	Lun 18/01/27	Lun 22/02/27	26 jours?	45
47		travaux epmr 1er étage Finlay	Lun 18/01/27	Mar 09/02/27	17 jours?	45
48		mise en service	Mer 10/02/27	Mer 10/02/27	1 jour?	47
49		réception	Jeu 11/02/27	Jeu 11/02/27	1 jour?	48
50		levée de réserves	Ven 12/02/27	Ven 19/02/27	6 jours	49
51		Mise à disposition de l'équipement	Lun 22/02/27	Lun 22/02/27	1 jour?	50
52		EPMR Rdc Finlay	Mar 23/02/27	Mar 30/03/27	26 jours?	51
53		travaux Rdc Finlay	Mar 23/02/27	Mer 17/03/27	17 jours?	51
54		mise en service	Jeu 18/03/27	Jeu 18/03/27	1 jour?	53
55		réception	Ven 19/03/27	Ven 19/03/27	1 jour?	54
56		levée de réserves	Lun 22/03/27	Lun 29/03/27	6 jours	55
57		Mise à disposition de l'équipement	Mar 30/03/27	Mar 30/03/27	1 jour?	56
58						
59		préparation chantier TABLES ELEVATRICES	Jeu 01/10/26	Jeu 10/12/26	51 jours	
60		TABLE ELEVATRICE ATELIERS	Ven 11/12/26	Ven 15/01/27	26 jours?	59
61		travaux table élévatrice Ateliers	Ven 11/12/26	Lun 04/01/27	17 jours?	59
62		mise en service	Mar 05/01/27	Mar 05/01/27	1 jour?	61
63		réception	Mer 06/01/27	Mer 06/01/27	1 jour?	62
64		levée de réserves	Jeu 07/01/27	Jeu 14/01/27	6 jours	63
65		Mise à disposition de l'équipement	Ven 15/01/27	Ven 15/01/27	1 jour?	64
66		TABLE ELEVATRICE QUAI DE LIVRAISON FINLAY	Lun 18/01/27	Lun 22/02/27	26 jours?	65
67		travaux table élévatrice quai de livraison Finlay	Lun 18/01/27	Mar 09/02/27	17 jours?	65
68		mise en service	Mer 10/02/27	Mer 10/02/27	1 jour?	67
69		réception	Jeu 11/02/27	Jeu 11/02/27	1 jour?	68
70		levée de réserves	Ven 12/02/27	Ven 19/02/27	6 jours	69
71		Mise à disposition de l'équipement	Lun 22/02/27	Lun 22/02/27	1 jour	70

The Gantt chart displays the project schedule from September 2026 to November 2027. It is organized into three main sections: Ascenseurs (Elevators), EPMR (Platform), and Tables Elevatrices (Elevator Tables). Each section contains a list of tasks with their start and end dates, duration, and dependencies. The tasks are color-coded: blue for preparation, orange for work, green for service, red for reception, and purple for reserve lifting. Milestones are marked with vertical lines and dates.

Ascenseurs (Elevators):

- ASCENSEUR F3: 11/12/26 to 28/01/27 (35 jours?)
- ASCENSEUR F2: 29/01/27 to 25/03/27 (40 jours?)
- ASCENSEUR V2: 26/03/27 to 20/05/27 (40 jours?)
- ASCENSEUR V6: 21/05/27 to 16/07/27 (41 jours?)
- ASCENSEUR V3: 19/07/27 to 10/09/27 (40 jours?)
- ASCENSEUR V4: 13/09/27 to 08/11/27 (41 jours)

EPMR (Platform):

- EPMR Rdc Viala: 11/12/26 to 15/01/27 (26 jours?)
- EPMR 1er étage Finlay: 18/01/27 to 22/02/27 (26 jours?)
- EPMR Rdc Finlay: 23/02/27 to 30/03/27 (26 jours?)

Tables Elevatrices (Elevator Tables):

- TABLE ELEVATRICE ATELIERS: 11/12/26 to 15/01/27 (26 jours?)
- TABLE ELEVATRICE QUAI DE LIVRAISON FINLAY: 18/01/27 to 22/02/27 (26 jours?)

Page 1

Mer 25/02/2027