

	Activity Name	Duration (Jours)	Text 2	Start Date	Finish Date	Aou 26			Sept 26					Oct 26				Nov 26				Déc 26					Jan 27					Fév 27				Mar 27		
						10	17	24	31	7	14	21	28	5	12	19	26	2	9	16	23	30	7	14	21	28	4	11	18	25	1	8	15	22	1	8	15	
1	TRAVAUX EPHAD COUBLEVIE	155,00		10 Aou 2026	12 Mar 2027	TRAVAUX EPHAD COUBLEVIE																																
2																																						
3	Période de préparation	20,00		17 Aou 2026	11 Sept 2026	Période de préparation																																
4	Installation de chantier	5,00		7 Sept 2026	11 Sept 2026	Installation de chantier																																
5	Réfection toiture	60,00		14 Sept 2026	4 Déc 2026	Réfection toiture																																
6	Chambre 12 et 13	10,00		12 Oct 2026	23 Oct 2026	Chambre 12 et 13																																
7	Chambre 10 et 11	10,00		26 Oct 2026	6 Nov 2026	Chambre 10 et 11																																
8	Chambre 08 et 09	10,00		9 Nov 2026	20 Nov 2026	Chambre 08 et 09																																
9	Chambre 06 et 07	10,00		23 Nov 2026	4 Déc 2026	Chambre 06 et 07																																
10	Chambre 04 et 05	10,00		7 Déc 2026	18 Déc 2026	Chambre 04 et 05																																
11	Chambre 02 et 03	10,00		21 Déc 2026	1 Jan 2027	Chambre 02 et 03																																
12	salle de restauration	10,00		4 Jan 2027	15 Jan 2027	salle de restauration																																
13	Chambre 01 et 18	10,00		18 Jan 2027	29 Jan 2027	Chambre 01 et 18																																
14	Chambre 16 et 17	10,00		1 Fév 2027	12 Fév 2027	Chambre 16 et 17																																
15	Chambre 14 et 15	10,00		15 Fév 2027	26 Fév 2027	Chambre 14 et 15																																
16	Chambre 13	10,00		1 Mar 2027	12 Mar 2027	Chambre 13																																
						10	17	24	31	7	14	21	28	5	12	19	26	2	9	16	23	30	7	14	21	28	4	11	18	25	1	8	15	22	1	8	15	