



	Tâches	Durée	Date Début	Date Fin	Juin 2018																
					4	11											18				
					9	10	11	12	13	14	15	16	17	18	19	20	21				
1	OS	0,00	19/03/18	19/03/18																	
2	Préparation de chantier	20,00	19/03/18	13/04/18																	
3	Pose ossature métallique	5,00	16/04/18	20/04/18																	
4	Pose cloison séparative	6,00	23/04/18	30/04/18																	
5	Pose cloison et plafond chambres froides	11,00	2/05/18	18/05/18																	
6	Alimentation d'eau	3,00	2/05/18	4/05/18																	
7	Pose bati support	1,00	7/05/18	7/05/18																	
8	Pose sanitaires	3,00	22/05/18	24/05/18																	
9	Pose costières et reprise étanchéité	3,00	2/05/18	4/05/18																	
10	Pose roof top	2,00	14/05/18	15/05/18																	
11	Pose gaines	5,00	14/05/18	18/05/18																	
12	Pose ventilation zone collecte	2,00	24/05/18	25/05/18																	
13	Pose évaporateurs et compresseurs chambres froides	6,00	25/05/18	1/06/18																	
14	Cablage électrique	11,00	2/05/18	18/05/18																	
15	Pose appareillage électrique	12,00	16/05/18	1/06/18																	
16	Modification portails	2,00	22/05/18	23/05/18																	
17	Pose portes chambres froides	3,00	22/05/18	24/05/18																	
18	Essais	3,00	4/06/18	6/06/18																	
19	Nettoyage	2,00	6/06/18	7/06/18																	
20	Réception	0,00	8/06/18	8/06/18																	
					9	10	11	12	13	14	15	16	17	18	19	20	21				