















































	Nom	Début	Fin	août 2025							sept. 2025				oct. 2025				nov. 2025				déc. 2025				janv. 2026				févr. 2026		
					07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26
1		Projet SPIP Diapason	21/07/25 08:00	19/03/27 17:00																														
2		Versement budget	01/09/25 08:00	01/09/25 17:00																														
3		Consultation CT	21/07/25 08:00	31/07/25 17:00																														
4		Consultation SPS	21/07/25 08:00	31/07/25 17:00																														
5		Notification CT et SPS	15/09/25 08:00	19/09/25 17:00																														
6		Demande des liens RIE	01/09/25 08:00	05/09/25 17:00																														
7		Instruction des liens RIE et installation	08/09/25 08:00	02/02/26 17:00																														
8		Projet architectural et réseau	01/09/25 08:00	19/03/27 17:00																														
9		Consultation MOe	01/09/25 08:00	22/09/25 17:00																														
10		Notification MOe	23/09/25 08:00	29/09/25 17:00																														
11		Réunion de démarrage mission Moe	30/09/25 08:00	30/09/25 17:00																														
12		Etude Moe	30/09/25 08:00	12/03/26 17:00																														
13		APS	30/09/25 08:00	17/10/25 17:00																														
14		Validation APS	20/10/25 08:00	24/10/25 17:00																														
15		APD	27/10/25 09:00	14/11/25 17:00																														
16		Validation APD	17/11/25 09:00	28/11/25 17:00																														
17		Elaboration du Permis de Construire ou A1	17/11/25 09:00	28/11/25 17:00																														
18		Instruction PC ou AT	01/12/25 09:00	30/01/26 17:00																														
19		PRO	01/12/25 09:00	19/12/25 17:00																														
20		Validation PRO	22/12/25 09:00	02/01/26 17:00																														
21		Consultation des entreprises de travaux	05/01/26 09:00	30/01/26 17:00																														
22		Analyse des marchés de travaux	02/02/26 09:00	13/02/26 17:00																														
23		Notification des marchés de travaux	16/02/26 09:00	27/02/26 17:00																														
24		Délais de recours offres non retenues	02/03/26 09:00	12/03/26 17:00																														
25		Travaux	13/03/26 09:00	19/03/27 17:00																														
26		Réunion de démarrage des travaux	13/03/26 09:00	13/03/26 17:00																														
27		Phase de préparation de chantier	16/03/26 09:00	17/04/26 17:00																														
28		Travaux	20/04/26 08:00	26/02/27 17:00																														
29		OPR	01/03/27 09:00	05/03/27 17:00																														
30		Levés de réserves	08/03/27 09:00	19/03/27 17:00																														
31		Remise des locaux aux utilisateurs	22/03/27 09:00	22/03/27 17:00																														
32		Déménagement SPIP	22/03/27 09:00	31/03/27 17:00																														



2026			mars 2026				avr. 2026				mai 2026				juin 2026				juil. 2026				août 2026				sept. 2026				oct. 2026				nov. 2026				déc. 2026				janv. 2027					
09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11

